



Well Name: **BLACKTIP P3**  
Wellbore Name: **Blacktip P3**  
Well Code: **31990**  
Job: **COMPLETION**  
WCEI Level: **LEVEL 3**

## Daily Report

Date: **29/03/2023**  
Report #: **59**  
Page: **1 of 5**

Well Header							
Permit/Concession N° 80107001 - WA-33-L		Operator ENI AUSTRALIA B.V.		Subsidiary ENI AUSTRALIA B.V.		Initial Lahee Code	
Rotary Table Elevation (m) 57.01		Water Depth (m) -50.80		First Flange (m) 22.05		RKB - Base Flange (m) 34.96	
						RKB - Tubing Spool (m) 34.40	
Rigs							
Rig Name VALARIS 107		Contractor Valaris		Rig Type JACK UP		Rig Num 3247	
						Rig Start Date 22/11/2022	
						Rig Release Date	
Daily Information							
Weather Fine		Temperature (°C) 30.0		Wind 2 knots		Days LTI (days) 1,681.00	
						Days RI (days)	
						POB 105.0	
Cost Summary							
Job Account		Currency Code USD		Total AFE Amount (Cost) 40,867,646		Daily Cost (Cost) 624,662	
						Cumulative Cost (Cost) 53,548,924	
						Daily Mud Field Est (Cost)	
						Cum. Mud Cost (Cost)	
Main Operation							
Safety Incidents - Near Miss							
Date		Category		Type		Subtype	
						Severity	
						Cause	
						Lost time?	
Comment							
Safety Drills							
Type				# Occur	Last Date	Next Date	Days Until Next Check (days)
Authority Visit				1	17/01/2023		
BOP Function Test				5	10/02/2023		
BOP Pressure Test				2	27/01/2023		
Fire Drill				16	25/03/2023	1/04/2023	3
Safety Meeting				14	26/03/2023	2/04/2023	4
Safety Stand down				5	9/03/2023		
Slickline / Wireline BOP Test				1	19/03/2023	9/04/2023	11
Stretcher Drill				2	12/01/2023		
Trip Drill				9	15/02/2023		
Well Control Drill				10	11/03/2023		
Casings seat							
Cas. Type	OD (in)	ID (in)	Grade	Top (mKB)	Bottom (mKB)	TVD Bot. (mKB)	Landing Date
CONDUCTOR	30	27.00	X-52	35.33	186.56	186.56	25/05/2009
CASING	20	18.76	K55	35.27	949.39	933.16	21/12/2022
CASING	13 5/8	12.40	L80	34.80	2,345.24	2,135.93	6/01/2023
LINER	9 5/8	8.62	L80Cr13	2,243.52	2,982.83	2,729.47	15/01/2023
LINER	7	6.23	L80Cr13	2,942.00	3,526.25	3,254.53	25/01/2023
Last Cementing							
Cementing Start Date: 25/01/2023			String: LINER, 3,526.25mKB		Comment: 1434 bbl 1.19sg PERFLOW mud, 50 bbl 12 ppg E+ tuned spacer, 54.5 bbl 15.8 ppg HTB Class G tail slurry, 257.2 bbl displacement with 1.18 sg PERFLOW WBM. Full rotation at 20 RPM throughout cement operation. No losses observed throughout job. Plug bumped with 257.2 bbl displacement (253.5 bbl expected) and liner pressure tested to 3200 psi/15 minutes - good test.		
Stg #	Top (mKB)	Top Meas Meth	Btm (mKB)	Com			
1	2,941.00	Pressure/volume calc	3,525.25	Liner cement job			
Survey Data							
Date	MD (mKB)	Incl (°)	Azm (°)	TVD (mKB)	VS (m)	NS (m)	EW (m)
							DLS (°/30m)
							Method
Job Information							
Job Phase COMPLETION		Planned Start Date 4/01/2023 15:45		Start Date 27/01/2023 07:45		End Date	
						P50 Duration (days) 46.53	
						P50 Cost (Cost) 40,867,648	
Daily Summary Operations							
24h Forecast							
Perform Injectivity Test into A2 upper by bullheading with N2 Inject Cleansorb. Evaluate results. Close A2 upper SSD.							
24h Summary							
Completed N2 spread rig up. R/U Slickline. RIH with 2.75" gauge cutter to 3,120mMDRT. POOH. RIH with 3-1/2" BO shifting tool on standard tool string, verified A4 SSD closed, engaged and and closed A5 SSD. Connected PDHG to SLB well testing unit and recorded pressure build-up data.							
Operation at 07.00							
Lined up to N2 pump unit. Troubleshot N2 pump unit overheating issue. Bullheaded N2 up to 500scf/min. Monitor well.							
Time Log							
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan
00:00	02:00	2.00	2.00	W.T.	P	5	U
Oper. Descr.							
Held PJSM. Completed R/U Slickline lubricator to QTS.							
P/T QTS to 3,500spi/5min- good test.							
Lined up to cement unit. Flushed lines with 50/50MEG.							
Closed SFT-MV and P/T lubricator to 300/3,500psi for 5/5min with cement unit against closed well test choke-good test.							
Opened SFT-MV.							
Note: At 01:00hours N2 spread R/U complete.							
02:00	02:30	0.50	2.50	W.T.	P	5	U
Opened SFT-SV and SFT-MV. MU 2.75" gauge cutter toolstring.							
MU lubricator to slickline BOPs and P/T QTS with hydraulic hand pump to 3,500 psi/5 minutes - good test.							
SLB Interact streaming data at 02:15hours.							

Well Name: BLACKTIP P3  
Wellbore Name: Blacktip P3  
Well Code: 31990  
Job: COMPLETION  
WCEI Level: LEVEL 3

## Daily Report

Date: 29/03/2023  
Report #: 59  
Page: 2 of 5

Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan	Oper. Descr.	End Depth (mKB)
02:30	05:30	3.00	5.50	W.T.	P	20	U	With XT-SV closed , opened LMV and PMV ,  XT-KWV remains closed due to leak in XT-KWV gauge manifold. No pressure reading available at XT-KWV due to leak in manifold.  Opened XT-SV, allowing MEG to drop / swap out onto TRSV. 1,576 psi seen at WT choke.  WHP above TRSV prior to opening pressure being applied to control line 1,576psi at 02:50hours .  Opened TRSV by applying 7,500psi to control line and allowing TRSV to self-equalise.  WHP: 2,271psi, 04:55hours  No positive indication of fully open TRSV. Cycled TRSV.  WHP: 1,937psi, 05:30hours	3,529.00
05:30	07:45	2.25	7.75	W.T.	P	15	U	RIH 2.75" gauge cutter on slickline to 3,120mMDRT (4m below A5 SSD). Took weight at 3,120m.  Observed slight flicker in weight indicator passing through 2,320,5mMDRT (previous HUD for 2.69" powercutter and 2.75" Gauge cutter runs on 21 March 2023) - passed steadily.  WHP:1,833psi, no PDHG gauge reading available.XT-KWV:1,856psi  POOH 2.75" gauge cutter from 3,120mMDRT to tool catcher.	3,529.00
07:45	10:00	2.25	10.00	W.T.	P	20	U	XT-KWV: 1,807psi.  Closed XT-SV.  Cold venting permit in place, no boat operations, no crane work.  Note: Cold venting operations halted due to Helicopter operations at 08:30hours.  Commenced bleeding down well pressure from 1,807psi to 50psi via well test choke.  Inflow tested (5 mins allowable pressure increase of 1 % differential pressure) XT-SV for 5 mins- good test.  Closed XT-PMV and opened XT-SV with 5 x turns.  Inflow tested (5 mins allowable pressure increase of 1 % differential pressure) XT-PMV for 5 mins- good test.  Bled down remaining pressure above XT-PMV via well test choke manifold.  Closed XT-SV.	3,529.00
10:00	10:45	0.75	10.75	W.T.	P	5	U	Broke out slickline lubricator from slickline BOPs.  L/O 2.75" gauge cutter- minimal debris observed.  Installed 3-1/2" BO standard up shifting tool (closing) and MU lubricator.  P/T QTS with hydraulic hand pump to 3,500 psi/5 minutes - good test.  Opened XT-MV and XT-SV.	3,529.00
10:45	12:15	1.50	12.25	W.T.	P	15	U	RIH with 3-1/2" BO standard up shifting tool (closing) to 3,116m (A5 SSD depth), no indication that A4 SSD (3,002mMDRT) in open position.  P/U weight, Hanging weight: 740lbs/700lbs.  Jarred up 7x and closed A5 SSD.  Performed repeat passx3. On third pass, latched A5 SSD (suspect sand/debris), jarred upx4 and pulled through.  WHP dropped from 1,786psi to 1,586psi.	3,529.00
12:15	13:15	1.00	13.25	W.T.	P	15	U	POOH 3-1/2" BO standard up shifting tool (closing) from 3,116mMDRT to tool catcher.	3,529.00
13:15	13:45	0.50	13.75	W.T.	P	20	U	XT-KWV: 1,590psi.  Closed XT-SV.  Cold venting permit in place, Port aft crane no movement, no hot work on WHP and V107, no Vessel alongside, no helicopter ops).  Commenced bleeding down well pressure from 1,590psi to 50psi via well test choke.  Inflow tested (5 mins allowable pressure increase of 1 % differential pressure) XT-SV for 5 mins- good test.  Closed XT-PMV and opened XT-SV with 5 x turns.  Inflow tested (5 mins allowable pressure increase of 1 % differential pressure) XT-PMV for 5 mins- good test.  Bled down remaining pressure above XT-PMV via well test choke manifold.  Closed XT-SV.	3,529.00
13:45	14:30	0.75	14.50	W.T.	P	5	U	Broke out slickline lubricator from slickline BOPs.  L/O 3-1/2" BO standard up shifting tool (closing). Steel pin intact.  MU night cap. P/T same to 3,500psi/5min-good test.	3,529.00
14:30	15:00	0.50	15.00	W.T.	P	20	U	Opened XT-MV, opened XT-SV.  Bled off wellhead pressure from 1,550psi to 1,100psi (14:42hours). Wellhead pressure build up to 1,130psi (14:44hours) at 6psi/min and stabilized at a wellhead pressure of 1,119psi (15:00).	3,529.00

Well Name: **BLACKTIP P3**  
 Wellbore Name: **Blacktip P3**  
 Well Code: **31990**  
 Job: **COMPLETION**  
 WCEI Level: **LEVEL 3**

## Daily Report

Date: **29/03/2023**  
 Report #: **59**  
 Page: **3 of 5**

Time Log												
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan	Oper. Descr.	End Depth (mKB)			
15:00	16:15	1.25	16.25	W.T.	P	20	U	Lost air supply to Onesubsea Control Panel causing SFT-PWV to close. Checked and re-established air pressure supply. Rig air compressor unit found to be overheating and shut down.  Closed XT-MV.  Re-opened SFT-KWV and monitored pressure build up to ascertain A4 closed.  15:15 WHP:1,115psi 15:27 SFT-PWV open 15:30 WHP: 1,465psi 15:45 WHP:1,558psi 16:00 WHP:1,560psi 16:15 WHP:1,563psi	3,529.00			
16:15	17:15	1.00	17.25	W.T.	P	20	U	Discussed with onshore. Decision made to bleed off wellhead pressure by 500psi and monitor build-up to ascertain A4 closed.  Flaring permit in place, Port aft crane no movement, no hot work on WHP and V107, water curtain and hatch protection tests, no Vessel alongside, no helicopter ops).  Bled off wellhead pressure from 1,571psi (17:00hours) to 1,555psi (17:15hours), high gas volume inappropriate dfor VST / inlet orifice. Shut in cold venting and proceeded with flaring controls.  PDHG data streaming start at 16:08hours.  16:30 PDHG:1,802psi 17:15 PDHG:1,804psi	3,529.00			
17:15	19:30	2.25	19.50	W.T.	P	20	U	Held PJSM with rig crew for flowback/flaring to PORT side flare boom.  Cold venting permit in place, WHP flame detection inhibits on, water spray & hatch/vent checks performed, all cranes shut down, hot work shut down on WHP and V107, no vessel alongside, no helicopter ops.  Opened the well at 19:00. Switched on pilot Ignition system at PORT side burner.  Bled off wellhead pressure from 1,573psi to 1,084psi while flaring.  Closed well test choke.	3,529.00			
19:30	22:30	3.00	22.50	W.T.	P	20	U	Monitored pressure build up.  19:30 WHP:1,098psi PHDG:1,304psi 20:00 WHP: 1,184psi PHDG:1,336psi 20:30 WHP: 1,279psi PHDG:1,444psi 21:00 WHP: 1,338psi PHDG:1,528psi 21:30 WHP: 1,361psi PHDG:1,568psi 22:30 WHP:1,379psi PHDG:1,592psi	3,529.00			
22:30	23:00	0.50	23.00	W.T.	P	12	U	Closed SFT-MV. Opened well test choke and bled off wellhead pressure from 1,379psi to 50psi.  Inflow tested (5 mins allowable pressure increase of 1 % differential pressure) SFT-MV for 5 mins- good test.	3,529.00			
23:00	00:00	1.00	24.00	W.T.	P	12	U	Lined up to cement unit. P/T lines against SFT-KWV to 300/3,500psi for 5/5 minutes with DW- good test.	3,529.00			
Operation from 00:00 to 06:00												
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan	Oper. Descr.				
00:00	00:30	0.50	24.50	W.T.	P	12	U	P/T N2 lines against closed lo-torque to 300/3,500psi with DW- good test				
00:30	02:15	1.75	26.25	W.T.	P	12	U	Held PJSM. Verify line ups on N2 unit.  Started cooling down the IKM N2 Unit in preparation for pressure testing.  P/T N2 unit to N2 Manifold with 300/3,500psi for 5/5mins- good test. Recorded on digital gauge.  Lined up N2 lines to SFT via KWV to conduct injectivity test for A2 upper.				
02:15	02:30	0.25	26.50	W.T.	P	9	U	Applied 1,400psi equalising pressure above SFT MV via N2 unit. Opened SFT-MV.  02:15 N2 Pump Rate 100 scf/min XT-KWV 1,400-1,402psi PDHG 1,616-1,616psi (start-finish)				
02:30	04:30	2.00	28.50	W.T.	P	24	TS03	Shut down N2 unit due to overheating. Mechanic troubleshot. Placed a bug blower in cantilever in front of N2 pump radiator to aid in cooling.  Attempted to start at 100scf/min. N2 unit automatically shut-down due to low oil warning sensor and high water temperature sensor tripping.  Repaired faulty sensors.				
04:30	05:15	0.75	29.25	W.T.	P	9	U	Re-started N2 pumping operations.  04:30 N2 Pump Rate 100 scf/min XT-KWV 1,400-1,424psi PDHG 1,615-1,640si (start-finish)  04:40 N2 Pump Rate 200 scf/min XT-KWV 1,424-1,452psi PDHG 1,640-1,676psi (start-finish)  04:50 N2 Pump Rate 300 scf/min XT-KWV 1,452-1,485psi PDHG 1,676-1,717psi (start-finish)  05:00 N2 Pump Rate 500 scf/min XT-KWV 1,485-1,515psi PDHG 1,717-1,754psi (start-finish)  Total N2 usage 900gal. 3,500gal N2 usable remaining on deck.				
05:15	06:00	0.75	30.00	W.T.	P	20	U	Shut in N2 at unit. Isolated N2 System at SFT lo-torques. Bled down N2 lines.  Commenced monitoring well for 3 hours.				
Gas Readings												
Avg Background Gas (%)					Max Background Gas (%)			Avg Connection Gas (%)		Max Connection Gas (%)		
Avg Drill Gas (%)					Max Drill Gas (%)			Avg Trip Gas (%)		Max Trip Gas (%)		
Mud Type: BR - Inhibited Brine - --												
Depth (mKB)		Density (lb/gal)		Funnel Viscosity (s/qt)		PV Calc (cP)		YP Calc (lb/100ft²)	pH	Chlorides (mg/L)	Electric Stab (V)	
Solids (%)		Sand (%)		NTU in		NTU Out		Temp Crystal (°C)	Oil & Grease	Static Sheen	Filtration Size (µm)	
Daily Mud Volumes												
Tank/Addition/Loss								Type		Des		Volume (bbl)
Tank								Pit#1 1.1sg NaCl Brine		RESERVE		480.0

Well Name: BLACKTIP P3  
Wellbore Name: Blacktip P3  
Well Code: 31990  
Job: COMPLETION  
WCEI Level: LEVEL 3

## Daily Report

Date: 29/03/2023  
Report #: 59  
Page: 4 of 5

### Daily Mud Volumes

Tank/Addition/Loss	Type	Des	Volume (bbl)
Tank	Pit#2	RESERVE	
Tank	Pit#3- Base oil/brine	RESERVE	200.0
Tank	Pit#4 - Saraline 185V	OTHER	188.0
Tank	Pit#5 1.1sg NaCl Brine	RESERVE	480.0
Tank	Pit#6 - 1.1 sg NaCl Brine	ACTIVE	260.0
Tank	Pit#7	RESERVE	
Tank	Pit#8	RESERVE	
Tank	PREMIX	RESERVE	
Tank	SLUG - Drill Water	RESERVE	
Tank	SANDTRAP	RESERVE	
Tank	Overflow	RESERVE	
Tank	DEGASSER	RESERVE	
Tank	DESANDER	RESERVE	
Tank	DESILTER	RESERVE	
Tank	Trip Tank 1 - 1.1 sg NaCl Brine	ACTIVE	
Tank	Trip Tank 2 - 1.1 sg NaCl Brine	ACTIVE	
Tank	Brine Tank - 1.2 sg NaCl Brine	OTHER	272.0
Hole	1.1 sg NaCl Brine	ACTIVE	

### Cumulative Mud Volumes

Active Volume (bbl)	Hole Volume (bbl)	Losses (bbl)	Cum Additions (bbl)	Additions (bbl)	Cum Losses (bbl)
1,220.0	0.0	0.0	0.0	0.0	8,947.0

### Daily Contacts

Position	Contact Name	Company	Title	Email	Office	Mobile
Eni representative		ENI				
Eni representative		ENI				
Safety Representative		ENI				
Eni representative		ENI				
Eni representative		ENI				
Eni representative		ENI				

### Personnel Log (POB)

Company	Serv. Type	Work H (hr)	Stand-by H (hr)	Count	Note
BAKER HUGHES INTEQ	MUD ENGINEERS			0	
HALLIBURTON	COMPLETIONS			0	
TFMC	SURFACE WELLHEAD			0	
ACC	SURFACE WELLHEAD			0	
HALLIBURTON	CEMENTERS			1	
AME	WELLTEST SPREAD			1	
SCOTTECH	FILTRATION			1	
Halliburton	Completions			1	
ONESUBSEA	FLOW TREE			2	
SCANTECH	DELUGE			3	
IKM	NITROGEN PUMPING			4	
SCHLUMBERGER	SLICKLINE/E-LINE			6	
KENT	Platform construction			8	
ENI	COMPANY			10	
SCHLUMBERGER	WELL TEST			11	
VALARIS	JACK UP			57	

### Support Vessels

Vessel Type	Vessel Name	Arrival Date	Depart Date	Note
Supply Vessel	Go Sirius	23/03/2023		BTP Location
Supply Vessel	Go Spica	28/03/2023		BTP Location
Supply Vessel	Pacific Vulcan	29/03/2023		Darwin Supply Base

### BOP Stack & Components

Description			Start Date	Last Certification Date	Pressure Rating (psi)
18-3/4" 10K Class-5 BOP			27/12/2022	27/01/2023	10,000.0
Type	Make	Model	ID Nom (in)	P Range (psi)	Last Cert Date
Annular	SHAFFER	Annular Preventer	18 3/4	5,000.0	27/01/2023
UPR	SHAFFER	3-1/2" X 5-1/2" VBR	18 3/4	10,000.0	27/01/2023
BSR	SHAFFER	Blind shear rams	18 3/4	10,000.0	27/01/2023
MPR	SHAFFER	3-1/2" X 5-1/2" VBR	18 3/4	10,000.0	27/01/2023
LPR	SHAFFER	5-1/2" Fixed rams	18 3/4	10,000.0	27/01/2023

### Slow Circulation Rates

Pump Number: 1		Make: Lewco			Model: W-2215					
Start Date 27/12/2022		End Date		Liner Size (in) 5 1/2		Volume Per Stroke Override (bbl/stk) 0.110	Max Pressure (psi) 6,666.0			
Date		Depth (mKB)		Slow Spd		Strokes (spm)		P (psi)	Eff (%)	Q Flow (gpm)
Pump Number: 2		Make: Lewco			Model: W-2215					
Start Date 27/12/2022		End Date		Liner Size (in) 5 1/2		Volume Per Stroke Override (bbl/stk) 0.110		Max Pressure (psi) 6,666.0		
Date		Depth (mKB)		Slow Spd		Strokes (spm)		P (psi)	Eff (%)	Q Flow (gpm)
Pump Number: 3		Make: Lewco			Model: W-2215					
Start Date 31/01/2023		End Date		Liner Size (in) 5 1/2		Volume Per Stroke Override (bbl/stk) 0.110		Max Pressure (psi) 6,666.0		
Date		Depth (mKB)		Slow Spd		Strokes (spm)		P (psi)	Eff (%)	Q Flow (gpm)

### Daily Bulk

Supply Item Description: Barite									Unit Label: tonnes		Unit Size:		Note:	
Date 27/01/2023	Consumed	Received 84.39	Returned	Cum Consumed 0.0	Cum Received 84.39	Cum Returned 0.0	Cum On Loc 84.39	Note						
Supply Item Description: Base Oil									Unit Label: BBL		Unit Size:		Note:	
Date 5/03/2023	Consumed	Received 270.0	Returned	Cum Consumed 300.0	Cum Received 570.0	Cum Returned 0.0	Cum On Loc 270.0	Note						
Supply Item Description: Brine									Unit Label: bbl		Unit Size:		Note:	

Well Name: BLACKTIP P3  
Wellbore Name: Blacktip P3  
Well Code: 31990  
Job: COMPLETION  
WCEI Level: LEVEL 3

## Daily Report

Date: 29/03/2023  
Report #: 59  
Page: 5 of 5

Date 28/03/2023	Consumed	Received	Returned 58.0	Cum Consumed 5,323.33	Cum Received 5,653.33	Cum Returned 58.0	Cum On Loc 272.0	Note adjustment from BT P1 WO
Supply Item Description: CaCO3 Unit Label: tonnes Unit Size: Note:								
Date 2/03/2023	Consumed 8.17	Received	Returned	Cum Consumed 8.17	Cum Received 77.59	Cum Returned 0.0	Cum On Loc 69.42	Note
Supply Item Description: Cement G Unit Label: tonnes Unit Size: Note:								
Date 27/01/2023	Consumed	Received 72.6	Returned -5.0	Cum Consumed 0.0	Cum Received 72.6	Cum Returned -5.0	Cum On Loc 77.6	Note adjustment
Supply Item Description: Cement HTB Unit Label: tonnes Unit Size: Note:								
Date 27/03/2023	Consumed	Received 15.88	Returned -3.63	Cum Consumed 0.0	Cum Received 15.88	Cum Returned -3.63	Cum On Loc 19.51	Note adjustment
Supply Item Description: Diesel Fuel Unit Label: m³ Unit Size: Note:								
Date 29/03/2023	Consumed 10.02	Received	Returned -6.36	Cum Consumed 415.76	Cum Received 577.62	Cum Returned -57.22	Cum On Loc 219.08	Note Usable fuel 177.84m3- adjustment
Supply Item Description: Drilling Water Unit Label: m³ Unit Size: Note:								
Date 28/03/2023	Consumed 4.61	Received 186.33	Returned 99.2	Cum Consumed 1,964.95	Cum Received 3,037.13	Cum Returned 213.49	Cum On Loc 858.69	Note adjustment from BT P1 WO
Supply Item Description: Potable Water Unit Label: m³ Unit Size: Note:								
Date 29/03/2023	Consumed 14.2	Received 35.96	Returned	Cum Consumed 1,063.06	Cum Received 1,278.99	Cum Returned -4.25	Cum On Loc 220.18	Note

### Last Authority Visit

Date 17/01/2023	Tot insp. Nbr	Total I.N.C. number	Comment NOPSEMA visit - inspection focused on SIMOPS management, dropped objects, and follow up on recent reported safety indicents.
--------------------	---------------	---------------------	---

### General Notes

Comment: Blacktip P3 Well Surface Location:  
13° 53' 41.56" N, 128° 29' 2.75" E

C-annulus (13-5/8" x 20") pressure at 00:00hours - 671psi.

Standby personnel

Truscott: 3 x TFMC

2x WFT TRS, 1 x ACC, 2x Scantech, 1 x Valaris

Kent construction update:

XT spools- 65%

Final Hook up spools & Choke-35%

Inlec & Tubing terminations- 28%

Honeywell Hardware- 95%

Last WL/SL BOP test: 19/03/2023, next due date: 9/4/2023