



Well Name: **BLACKTIP P3**
Wellbore Name: **Blacktip P3**
Well Code: **31990**
Job: **COMPLETION**
WCEI Level: **LEVEL 3**

Daily Report

Date: **31/03/2023**
Report #: **61**
Page: **1 of 4**

Well Header																					
Permit/Concession N° 80107001 - WA-33-L			Operator ENI AUSTRALIA B.V.		Subsidiary ENI AUSTRALIA B.V.		Initial Lahee Code														
Rotary Table Elevation (m) 57.01		Water Depth (m) -50.80		First Flange (m) 22.05		RKB - Base Flange (m) 34.96		RKB - Tubing Spool (m) 34.40													
Rigs																					
Rig Name VALARIS 107			Contractor Valaris		Rig Type JACK UP	Rig Num 3247	Rig Start Date 22/11/2022	Rig Release Date													
Daily Information																					
Weather Fine		Temperature (°C) 30.0		Wind 2 knots		Days LTI (days) 1,679.00		Days RI (days) POB 107.0													
Cost Summary																					
Job Account		Currency Code USD	Total AFE Amount (Cost) 40,867,646		Daily Cost (Cost) 672,429		Cumulative Cost (Cost) 56,417,990		Daily Mud Field Est (Cost)	Cum. Mud Cost (Cost)											
Main Operation																					
Safety Incidents - Near Miss																					
Date		Category		Type		Subtype		Severity		Cause	Lost time?										
Comment																					
Safety Drills																					
Type					# Occur	Last Date		Next Date		Days Until Next Check (days)											
Authority Visit					1	17/01/2023															
BOP Function Test					5	10/02/2023															
BOP Pressure Test					2	27/01/2023															
Fire Drill					16	25/03/2023		1/04/2023		1											
Safety Meeting					14	26/03/2023		2/04/2023		2											
Safety Stand down					5	9/03/2023															
Slickline / Wireline BOP Test					1	19/03/2023		9/04/2023		9											
Stretcher Drill					2	12/01/2023															
Trip drill					9	15/02/2023															
Well Control Drill					10	11/03/2023															
Casings seat																					
Cas. Type		OD (in)		ID (in)		Grade		Top (mKB)		Bottom (mKB)		TVD Bot. (mKB)		Landing Date							
CONDUCTOR		30		27.00		X-52		35.33		186.56		186.56		25/05/2009							
CASING		20		18.76		K55		35.27		949.39		933.16		21/12/2022							
CASING		13 5/8		12.40		L80		34.80		2,345.24		2,135.93		6/01/2023							
LINER		9 5/8		8.62		L80Cr13		2,243.52		2,982.83		2,729.47		15/01/2023							
LINER		7		6.23		L80Cr13		2,942.00		3,526.25		3,254.53		25/01/2023							
Last Cementing																					
Cementing Start Date: 25/01/2023				String: LINER, 3,526.25mKB				Comment: 1434 bbl 1.19sg PERFLOW mud, 50 bbl 12 ppg E+ tuned spacer, 54.5 bbl 15.8 ppg HTB Class G tail slurry, 257.2 bbl displacement with 1.18 sg PERFLOW WBM. Full rotation at 20 RPM throughout cement operation. No losses observed throughout job. Plug bumped with 257.2 bbl displacement (253.5 bbl expected) and liner pressure tested to 3200 psi/15 minutes - good test.													
Stg #		Top (mKB)		Top Meas Meth		Btm (mKB)		Com													
1		2,941.00		Pressure/Volume calc		3,525.25		Liner cement job													
Survey Data																					
Date		MD (mKB)		Incl (°)		Azm (°)		TVD (mKB)		VS (m)		NS (m)		EW (m)		DLS (°/30m)		Method			
Job Information																					
Job Phase COMPLETION			Planned Start Date 4/01/2023 15:45			Start Date 27/01/2023 07:45			End Date			P50 Duration (days) 46.53			P50 Cost (Cost) 40,867,648						
Daily Summary Operations																					
24h Forecast									Open A3 SSD. Inject Cleansorb into A3 with N2. Close A3 SSD. Verify A3 closed. R/D slickline.												
24h Summary									Pump a further 100bbl 1.1sg Cleansorb. Inject Cleansorb with N2. Monitor well. Close A2 upper SSD. Confirm A2 lower and A3 SSD closed. Confirm A2 upper SSD closed with pressure test.												
Operation at 07.00									Opened A3 SSD. Pump N2 to push Cleansorb into A3.												
Time Log																					
Start Time		End Time		Dur (hr)		Cum Dur (hr)		Phase		Opr.		Act.		Plan		Oper. Descr.				End Depth (mKB)	
00:00		01:45		1.75		1.75		W.T.		P		9		U		Continued pumping 1.1sg Cleansorb breaker at 1bpm/1,410-830psi. Total 100bbl pumped (cumulative 1.1sg Cleansorb breaker, 130bbl) followed by 5bbl of 1.1sg NaCl brine at 1bpm/840psi. 00:30: XT-KWV: 1,196psi. DHPG: 2,224psi. 01:00: XT-KWV: 928psi. DHPG: 2,272psi 01:26: XT-KWV: 872psi. DHPG: 2,416psi				3,529.00	
01:45		02:30		0.75		2.50		W.T.		P		1		U		Held PJSM. Started cooling down N2 unit in preparation for N2 pumping. Equalized the pressure to 950psi at N2 unit.				3,529.00	
02:30		05:15		2.75		5.25		W.T.		P		9		U		Re-started N2 pumping operations. 02:35 Commenced N2 pumping at 700scf/min to displace Cleansorb into A2 upper. 02:45 XT-KWV 1,073psi PDHG 2,396psi 02:55 XT-KWV 1,204psi PDHG 2,463psi 03:05 XT-KWV 1,319psi PDHG 2,537psi 03:15 XT-KWV 1,425psi PDHG 2,605psi 03:45 XT-KWV 1,704psi PDHG 2,752psi 04:15 XT-KWV 1,858psi PDHG 2,800psi 04:35 XT-KWV 2,005psi PDHG 2,832psi 05:05 XT-KWV 2,187psi/PDHG 2,896psi 05:25 XT-KWV 2,222psi/PDHG 2,864psi. Lost the prime on the pumps. Total N2 usage 1,560gal-480gal usable N2 left on deck. Theoretical Top of Cleansorb breaker,2,134mMDRT (0.4bbl), 3m above PDHG. Top of 1.1sg NaCl brine: 2,092mMDRT. 28bbl Cleansorb breaker remained below PDHG to the A2 upper SSD (inside 7" and 4-1/2" tubing).				3,529.00	

Well Name: **BLACKTIP P3**
 Wellbore Name: **Blacktip P3**
 Well Code: **31990**
 Job: **COMPLETION**
 WCEI Level: **LEVEL 3**

Daily Report

Date: **31/03/2023**
 Report #: **61**
 Page: **2 of 4**

Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan	Oper. Descr.	End Depth (mKB)
05:15	06:00	0.75	6.00	W.T.	P	20	U	Attempted to prime and re-start N2 pumping Operationally ready to pump at 06:00 hrs - advised to close A2U SSD. Prepared for WHP bleed down. 05:35 XT-KWV 2,197psi/PDHG 2,800psi. 06:00 XT-KWV 2,150 psi / PDHG 2,656 psi (5.76psi/min drop).	3,529.00
06:00	07:30	1.50	7.50	W.T.	P	20	U	Monitored pressures. 06:30 XT-KWV 2,013psi / PDHG 2,416psi. 07:00 XT-KWV 1,706psi / PDHG 2,048psi. 07:15 XT-KWV 1,701 psi / PDHG 2,040psi.	3,529.00
07:30	08:45	1.25	8.75	W.T.	P	5	U	Closed SFT-MV. Bled off pressure to 0 psi. Opened night cap. MU 4-1/2" Standard BO up (closing) shifting toolstring. R/U Slickline lubricator to QTS. P/T QTS to 3,500psi/5min- good test.	3,529.00
08:45	12:45	4.00	12.75	W.T.	P	24	TW02	Assitant cementer just arrived to rig, waited on assistant cementer to complete V-107 induction, cement unit & line-up orientation ready to pump down and equalize above SFT-MV.	3,529.00
12:45	14:00	1.25	14.00	W.T.	P	15	U	Lined up to cement unit and applied 1,650psi to equalize. Opened SFT-MV. 13:15 XT-KWV:1,643psi, PDHG:1,984psi. RIH with 4-1/2" BO standard up shifting tool (closing) to 2,369mMDRT (1m past the A2 upper SSD depth). Recorded weights at 2,359 mMDRT, P/U 420lbs. S/O 240lbs. P/U to 2,368mMDRT and latched into SSD. Jarred up 8x and closed A2 upper SSD. Attempted to RIH 3x, picked up and latched each time. Jarred up 5x (1st RIH attempt), 5x (2nd RIH attempt), 3x (3rd attempt) to be able to pass thorough A2 upper SSD. Performed repeat passx4. PDHG dropped from 1,984psi to 1,976psi and stabilised - good indication of A2 upper SSD closing .	3,529.00
14:00	14:45	0.75	14.75	W.T.	P	15	U	RIH with 4-1/2" BO standard up shifting tool (closing) from 2,368mMDRT to 2,433mMDRT (A2 lower SSD). No indication that A2 lower SSD in open position - no latch, able to pass through Performed repeat passx5. RIH with 4-1/2" BO standard up shifting tool (closing) from 2,433mMDRT (A2 lower SSD) to 2,518mMDRT where obstruction encountered. P/U 5m and running in with the same running speed, able to pass through. RIH with 4-1/2" BO standard up shifting tool (closing) from 2,518mMDRT to 2,596mMDRT (A3 SSD). No indication that A3 SSD in open position - no latch, able to pass through. Performed repeat passx5. POOH from 2,596mMDRT to 2,433mMDRT (A2 lower SSD). Performed repeat passx4. POOH 4-1/2" BO standard up shifting tool (closing) from 2,433 mMDRT to tool catcher.	3,529.00
14:45	15:30	0.75	15.50	W.T.	P	12	U	Closed SFT-MV. WHP:1,649psi. Cold venting permit in place, no boat operations, no crane work. Bled off pressure to 50psi via well test choke. Inflow tested SFT-MV (5 mins allowable pressure increase of 1 % differential pressure) - good test. Closed SFT-SV. Lined up cement unit to SFT-KWV and P/T between SFT-MV and SFT-SV to 300/3,500 psi for 5/5 minutes - good test. Bled off pressure via well test choke manifold.	3,529.00
15:30	16:45	1.25	16.75	W.T.	P	5	U	Broke out slickline lubricator from slickline BOPs. L/O 4-1/2" BO standard up shifting tool (closing). Steel pin intact. MU 4-1/2" selective BO down (opening) shifting toolstring. MU Slickline lubricator to QTS. P/T QTS with hydraulic hand pump to 3,500 psi/5 minutes - good test.	3,529.00
16:45	22:45	6.00	22.75	W.T.	P	20	U	Completed job preparation and standing instructions. 18:00 Held JSA / PJSM & started cooling down the IKM N2 Unit in preparation for pressure testing. Pressured up to 1,650psi with N2 unit to equalize across SFT-MV. Opened SFT-MV. Pressured up the well to 2,500psi with N2 at 700scf/min against closed well test choke. Closed SFT-MV. Monitored well at XT-KWV for 45min- good test indicating A2 upper SSD closed. 1,050gal N2 used, 1,050gal usable N2 left on deck.	3,529.00
22:45	00:00	1.25	24.00	W.T.	P	15	U	Lined up cement unit to equalize across SFT-MV. Pressured up to 2,500psi and opened SFT-MV. RIH with 4-1/2" BO selective down shifting tool (opening) to 2,225mMDRT.	3,529.00
Operation from 00:00 to 06:00									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan	Oper. Descr.	
00:00	01:00	1.00	25.00	W.T.	P	15	U	RIH with 4-1/2" BO standard down shifting tool (opening) from 2,225mMDRT to 2,596mMDRT (A3 SSD). Recorded weights PU:460klbs, Hanging weight 440lbs. Jarred down 13x to equalize and total 35x. PDHG at the start of jarring 2,997psi (XT-KWV:2,506psi), dropped to 2,977psi (XT-KWV:2,490psi) prior to commencing POOH - good indication that A3 SSD opening.	
01:00	01:45	0.75	25.75	W.T.	P	15	U	POOH 4-1/2" BO selective down shifting tool (opening) from 2,596mMDRT to tool catcher. No obstruction encountered at 2,518mMDRT.	

Well Name: BLACKTIP P3
Wellbore Name: Blacktip P3
Well Code: 31990
Job: COMPLETION
WCEI Level: LEVEL 3

Daily Report

Date: 31/03/2023
Report #: 61
Page: 3 of 4

Operation from 00:00 to 06:00

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Phase	Opr.	Act.	Plan	Oper. Descr.
01:45	02:45	1.00	26.75	W.T.	P	12	U	Closed SFT-MV. WHP:2,476psi. Cold venting permit in place, no boat operations, no crane work. Bled off pressure to 50psi via well test choke. Inflow tested SFT-MV (5 mins allowable pressure increase of 1 % differential pressure) - good test. Closed SFT-SV. Lined up cement unit to SFT-KWV and P/T between SFT-MV and SFT-SV to 300/3,500 psi for 5/5 minutes - good test. Bled off pressure via well test choke manifold.
02:45	03:45	1.00	27.75	W.T.	P	5	U	Broke out slickline lubricator from slickline BOPs. L/O 4-1/2" BO selective down shifting tool (opening). Steel pin intact. Installed the night cap. P/T QTS with hydraulic hand pump to 3,500 psi/5 minutes - good test. Concurrently started cooling down the IKM N2 Unit.
03:45	05:45	2.00	29.75	W.T.	P	9	U	Held PJSM. Verified line ups on N2 unit. Opened SFT-MV. 04:00 N2 Pump Rate 700 scf/min XT-KWV 2,454-2,576psi PDHG 2,944-3,082psi (start-finish) 04:30 N2 Pump Rate 700 scf/min XT-KWV 2,576-2,765psi PDHG 3,082-3,312psi (start-finish) 05:00 N2 Pump Rate 700 scf/min XT-KWV 2,765psi-2,955psi PDHG 3,312-3,525psi (start-finish) 05:30 N2 Pump Rate 700 scf/min XT-KWV 2,955-3,138psi PDHG 3,525psi-3,744psi (start-finish) Lost prime at 05:38. Shut down N2 unit and isolated at lo-torq valves at SFT-KWV. Total N2 usage 947gal.
05:45	08:45	3.00	32.75	W.T.	P	20	U	Monitored pressures. Closed SFT-MV. Cold venting permit in place, no boat operations, no crane work. Bled off the pressure to 0 psi via well test choke. 05:55 XT-KWV 3,150psi PDHG 3,696psi. 06:30 XT-KWV 3,079psi PDHG 3,648psi. 07:00 XT-KWV 3,050psi PDHG 3,616psi. 07:30 XT-KWV 3,022psi PDHG 3,584psi. 08:00 XT-KWV 3,000psi PDHG 3,568psi. 08:30 XT-KWV 2,983psi PDHG 3,552psi.

Gas Readings

Avg Background Gas (%)	Max Background Gas (%)	Avg Connection Gas (%)	Max Connection Gas (%)
Avg Drill Gas (%)	Max Drill Gas (%)	Avg Trip Gas (%)	Max Trip Gas (%)

Mud Type: BR - Inhibited Brine - --

Depth (mKB) 3,529.00	Density (lb/gal) 9.16	Funnel Viscosity (s/qt)	PV Calc (cP)	YP Calc (lb/100ft²)	pH	Chlorides (mg/L)	Electric Stab (V)
Solids (%)	Sand (%)	NTU in	NTU Out	Temp Crystal (°C)	Oil & Grease	Static Sheen	Filtration Size (µm)

Daily Mud Volumes

Tank/Addition/Loss	Type	Des	Volume (bbl)
Tank	Pit#1 1.1sg NaCl Brine	RESERVE	460.0
Tank	Pit#2 Filtered NaCl Brine	RESERVE	175.0
Tank	Pit#3- Base oil/brine	RESERVE	0.0
Tank	Pit#4 - Saraline 185V	OTHER	188.0
Tank	Pit#5 1.1sg NaCl Brine	RESERVE	465.0
Tank	Pit#6 - 1.1 sg NaCl Brine	ACTIVE	65.0
Tank	Pit#7	RESERVE	
Tank	Pit#8	RESERVE	
Tank	PREMIX	RESERVE	
Tank	SLUG - Drill Water	RESERVE	
Tank	SANDTRAP	RESERVE	
Tank	Overflow	RESERVE	
Tank	DEGASSER	RESERVE	
Tank	DESANDER	RESERVE	
Tank	DESILTER	RESERVE	
Tank	TripTank 1 - 1.1 sg NaCl Brine	ACTIVE	
Tank	Trip Tank 2 - 1.1 sg NaCl Brine	ACTIVE	
Tank	Brine Tank - 1.2 sg NaCl Brine	OTHER	360.0
Hole	1.1 sg NaCl Brine	ACTIVE	

Cumulative Mud Volumes

Active Volume (bbl) 1,165.0	Hole Volume (bbl) 0.0	Losses (bbl) 0.0	Cum Additions (bbl) 0.0	Additions (bbl) 0.0	Cum Losses (bbl) 8,947.0
--------------------------------	--------------------------	---------------------	----------------------------	------------------------	-----------------------------

Daily Contacts

Position	Contact Name	Company	Title	Email	Office	Mobile
Eni representative		ENI				
Eni representative		ENI				
Safety Representative		ENI				
Eni representative		ENI				
Eni representative		ENI				
Eni representative		ENI				

Personnel Log (POB)

Company	Serv. Type	Work H (hr)	Stand-by H (hr)	Count	Note
TFMC	SURFACE WELLHEAD			0	
ACC	SURFACE WELLHEAD			0	
BAKER HUGHES INTEQ	MUD ENGINEERS			1	
AME	WELLTEST SPREAD			1	
SCOTTECH	FILTRATION			1	
Halliburton	Completions			1	
HALLIBURTON	CEMENTERS			2	
ONESUBSEA	FLOW TREE			2	

Personnel Log (POB)										
Company			Serv. Type		Work H (hr)	Stand-by H (hr)	Count	Note		
IKM KENT SCHLUMBERGER SCANTECH SCHLUMBERGER ENI VALARIS			NITROGEN PUMPING				4			
			Platform construction				5			
			SLICKLINE/E-LINE				6			
			DELUGE				6			
			WELL TEST				10			
			COMPANY				11			
JACK UP							57			
Support Vessels										
Vessel Type		Vessel Name	Arrival Date	Depart Date	Note					
Supply Vessel		Go Spica	28/03/2023	1/04/2023	BTP location. En route to Darwin					
Supply Vessel		Pacific Vulcan	30/03/2023		BTP Location					
Supply Vessel		Go Sirius	31/03/2023		BTP Location					
BOP Stack & Components										
Description 18-3/4" 10K Class-5 BOP					Start Date 27/12/2022		Last Certification Date 27/01/2023		Pressure Rating (psi) 10,000.0	
Type		Make	Model		ID Nom (in)		P Range (psi)		Last Cert Date	
Annular		SHAFFER	Annular Preventer		18 3/4		5,000.0		27/01/2023	
UPR		SHAFFER	3-1/2" X 5-1/2" VBR		18 3/4		10,000.0		27/01/2023	
BSR		SHAFFER	Blind shear rams		18 3/4		10,000.0		27/01/2023	
MPR		SHAFFER	3-1/2" X 5-1/2" VBR		18 3/4		10,000.0		27/01/2023	
LPR		SHAFFER	5-1/2" Fixed rams		18 3/4		10,000.0		27/01/2023	
Slow Circulation Rates										
Pump Number: 1		Make: Lewco			Model: W-2215					
Start Date 27/12/2022		End Date		Liner Size (in) 5 1/2		Volume Per Stroke Override (bbl/stk) 0.110		Max Pressure (psi) 6,666.0		
Date	Depth (mKB)	Slow Spd	Strokes (spm)	P (psi)		Eff (%)		Q Flow (gpm)		
Pump Number: 2		Make: Lewco			Model: W-2215					
Start Date 27/12/2022		End Date		Liner Size (in) 5 1/2		Volume Per Stroke Override (bbl/stk) 0.110		Max Pressure (psi) 6,666.0		
Date	Depth (mKB)	Slow Spd	Strokes (spm)	P (psi)		Eff (%)		Q Flow (gpm)		
Pump Number: 3		Make: Lewco			Model: W-2215					
Start Date 31/01/2023		End Date		Liner Size (in) 5 1/2		Volume Per Stroke Override (bbl/stk) 0.110		Max Pressure (psi) 6,666.0		
Date	Depth (mKB)	Slow Spd	Strokes (spm)	P (psi)		Eff (%)		Q Flow (gpm)		
Daily Bulk										
Supply Item Description: Barite					Unit Label: tonnes		Unit Size:		Note:	
Date 27/01/2023	Consumed	Received 84.39	Returned	Cum Consumed 0.0	Cum Received 84.39	Cum Returned 0.0	Cum On Loc 84.39	Note		
Supply Item Description: Base Oil					Unit Label: BBL		Unit Size:		Note:	
Date 5/03/2023	Consumed	Received 270.0	Returned	Cum Consumed 300.0	Cum Received 570.0	Cum Returned 0.0	Cum On Loc 270.0	Note		
Supply Item Description: Brine					Unit Label: bbl		Unit Size:		Note:	
Date 30/03/2023	Consumed	Received 88.0	Returned	Cum Consumed 5,323.33	Cum Received 5,741.33	Cum Returned 58.0	Cum On Loc 360.0	Note		
Supply Item Description: CaCO3					Unit Label: tonnes		Unit Size:		Note:	
Date 2/03/2023	Consumed 8.17	Received	Returned	Cum Consumed 8.17	Cum Received 77.59	Cum Returned 0.0	Cum On Loc 69.42	Note		
Supply Item Description: Cement G					Unit Label: tonnes		Unit Size:		Note:	
Date 27/01/2023	Consumed	Received 72.6	Returned -5.0	Cum Consumed 0.0	Cum Received 72.6	Cum Returned -5.0	Cum On Loc 77.6	Note adjustment		
Supply Item Description: Cement HTB					Unit Label: tonnes		Unit Size:		Note:	
Date 27/01/2023	Consumed	Received 15.88	Returned -3.63	Cum Consumed 0.0	Cum Received 15.88	Cum Returned -3.63	Cum On Loc 19.51	Note adjustment		
Supply Item Description: Diesel Fuel					Unit Label: m³		Unit Size:		Note:	
Date 31/03/2023	Consumed 9.22	Received	Returned	Cum Consumed 431.5	Cum Received 577.62	Cum Returned -57.22	Cum On Loc 203.34	Note Usable fuel 162.10m3		
Supply Item Description: Drilling Water					Unit Label: m³		Unit Size:		Note:	
Date 31/03/2023	Consumed 34.98	Received	Returned	Cum Consumed 2,064.48	Cum Received 3,037.13	Cum Returned 213.49	Cum On Loc 759.16	Note		
Supply Item Description: Potable Water					Unit Label: m³		Unit Size:		Note:	
Date 31/03/2023	Consumed 21.78	Received	Returned	Cum Consumed 1,101.06	Cum Received 1,278.99	Cum Returned -4.25	Cum On Loc 182.18	Note		
Last Authority Visit										
Date 17/01/2023		Tot insp. Nbr		Total I.N.C. number		Comment NOPSEMA visit - inspection focused on SIMOPS management, dropped objects, and follow up on recent reported safety indicents.				
General Notes										
Comment: Blacktip P3 Well Surface Location: 13° 53' 41.56" N, 128° 29' 2.75" E										
C-annulus (13-5/8" x 20") pressure at 00:00hours - 670psi.										