



Our Ref:OPS.LT.7226.NOPSEMA.GP

29 August 2023

National Offshore Petroleum Safety & Environmental Management Authority (**NOPSEMA**)
Alluvion Building
Level 8, 58 Mounts Bay Road
Perth WA 6000

Attn: [REDACTED], Well Integrity

Dear Mr [REDACTED]

Subject: Well Integrity Inspection of Blacktip P3 Well Construction – Inspection Report – Inspection Number 2522

Please find below a proposed response to the inspection findings.

Yours sincerely

[REDACTED]

Eni Australia

Copy to:

[REDACTED] [@nopsema.gov.au](mailto:[REDACTED]@nopsema.gov.au)
[REDACTED] [@nopsema.gov.au](mailto:[REDACTED]@nopsema.gov.au)
[REDACTED] [@nopsema.gov.au](mailto:[REDACTED]@nopsema.gov.au)
[REDACTED] [@eni.com](mailto:[REDACTED]@eni.com)
[REDACTED] [@eni.com](mailto:[REDACTED]@eni.com)



Topic	Observation/Finding	Response from Operator	Responsible Person	Estimated Completion Date
2.2 Management of Change Process	Based on the observations and findings, the inspectors concluded that Eni's management of change process is implemented and functional. However, the links between Eni's various MoC procedures and guidelines have not been clearly identified, and the inspectors consider that this could introduce confusion regarding whether an MoC is required.	The well construction MOC is tailored to be fit for purpose for the well construction activities. The process is compliant with corporate and local procedures. The relevant section of the WOMP will be revised to clarify the MOC process during well construction activities.	Well Engineering Coordinator	By October 2023
2.3 Performance Standards (Well Barriers)		An Annulus Casing Pressure Management Plan (ACP MP) document has been prepared to address all mitigation and prevention measures with regard to the SCP observed in the 20" x 13 5/8" annulus in the Blacktip P3 well. The WOMP will be revised to include the main points from the SCP investigation conducted by Eni and to describe the mitigation/prevention measures in place for annulus pressure management in the Blacktip field. In addition, an isolation assurance plan will be considered as part of the design performance standards, covering the isolation assurance of annuli in the future well(s) that will be drilled in the Blacktip field.	Well Engineering Coordinator	By October 2023

